

## V3-204 Pre-Installation Customer Checklist

Below is a summary of the services required to be in place prior to the installation of the Vivreau V3-204. Further details can be found in your system specifications and pre-installation video. If you have any questions regarding these services, please contact your Fulfillment Coordinator.

**Please note:** These items do not need to be completed at the time you submit the checklist. The checklist serves as an acknowledgement that these items will be ready prior to our technician's arrival. This document is REQUIRED before we are able to release any shipments.

### PLUMBING *(Page 3&5 of Specification Sheet)*

**Waterline and Shut-off Valve**

- 1 potable ½" cold water supply terminating in a ½" ball valve, ½" female pipe thread; Ball valve must be accessible for servicing.
- Minimum water pressure 50 PSI and Minimum water flow 80 Gallons per hour.
- **Location** – Within 40" of unit. Water shut-off valve to be located at low level. Requires sufficient room for a 12" inch long fitting to be connected to the shut-off valve.

The Vivreau system incorporates back flow prevention, any additional back flow devices required by local or state code must also be supplied by the customer prior to installation. There should not be any other filters/pre-filters before the Vivreau system.

### ELECTRICAL *(Page 3&4 of Specification Sheet)*

**(1) 20amp electrical circuit (5-20R) 120v, 60Hz (Electrical run current 8 amps)**

- **Location** - Within 40" of unit. Electrical circuits to be located in base cupboard unit at high level in either left or right corner (not beneath dispense tap.) GFCI protection is recommended.

### MILLWORK *(Page 3&4 of Specification Sheet)*

**Tap Head Clearance** - Total system height clearance is 21 ¼"

If the water and CO2 are to be installed in an enclosure below the counter, we will require a 1" hole to run water and CO2 to the countertop unit.

In order to ensure the smoothest possible installation, **SITE PHOTOS** of the following items will be requested by your Fulfillment Coordinator prior to installation.

- Waterline
- Electric

### CO2 SUPPLY *(Page 3&5 of Specification Sheet)*

Please indicate if you will be using an individual canister or bulk supply.

CO2 Canister **OR**  CO2 Bulk Supply\*

- Vivreau does not supply CO2.
- **Location** – Within 40" of unit.

\*If connecting to a bulk or existing CO2 system, your CO2 supplier would have to provide a CO2 line terminating at a ¼" barbed shutoff valve, 100psi minimum pressure.)

### INSURANCE - Is a Certificate of Insurance required for site access/installation?

- Yes - Please provide requirements or sample to your Fulfillment Coordinator  
 No

### ADDITIONAL DELIVERY SERVICES

Select any that apply.

Standard delivery is to your loading dock by freight carrier.

- Lift Gate Service (no loading dock) \$175  
 Inside Delivery (delivery indoors to your floor/suite) \$150

The checked off services will be ready and available for installation. I acknowledge that if any of these services are not available and the installation is scheduled Vivreau may charge us for a service call.

\_\_\_\_\_  
Name

\_\_\_\_\_  
Title

\_\_\_\_\_  
Signature

\_\_\_\_\_  
Date

\_\_\_\_\_  
Location Name